

Tidewater, INC
 VA-011
 1821 Industry St.
 Culpeper VA 22701
 (410) 540-8700

Recorded By: Marshall Kohne
 (301) 721-2663
 mkohne@bondwater.com

Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Evap Condenser	Closed Loop		
Conductivity (as mmhos)	1104 900 - 1350	3665 5000 max		
pH	8.3 7 - 9	9.3 8 - 10.5		
Chlorides	80 80 - 180			
Hardness, total (ppm as CaCO ₃)	600 750 max			
Alkalinity, total (ppm as CaCO ₃)	210 400 max			
Molybdate (ppm as Mo)	0.8 0.8 - 1.2	120 50 - 200		

Opening Comment

I was out of town due to a death in the family for several weeks. This visit will count as July's visit and I will return at the end of the month for August visit.

Evaporative Condenser

Online 

All readings were found within desired ranges. Inspected overall operating condition of water treatment equipment and determined everything is working properly. Filled necessary feed tanks and ensured all chemical pumps are primed.

Closed Loop

Online 

All readings indicate good levels of protection for closed system.

Bond Water Technologies, Inc. recommends that you perform regular and/or daily analysis to control chemical levels and cycles of concentration within established limits. Test results reflect conditions during the point in time when the analysis was performed. Additional testing may be performed upon request. As operating conditions vary, test results will change over time. Notwithstanding anything to the contrary contained in the Agreement or otherwise, (i) Bond Water Technologies and its insurers are not liable for losses caused by the Customer's wrongful acts or omissions, (ii) Bond's program does not cover and it makes no guarantees with respect to waterborne pathogens including Legionella or against health risks therefrom, and (iii) in no event shall either party be liable for any consequential or indirect damages.