

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD024 Date of Visit: 7/21/20

Contractor Personnel on Site:

- |                      |          |
|----------------------|----------|
| 1. <u>JOHN BROWN</u> | 3. _____ |
| 2. _____             | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WOs 12361AN 12375MO 12403SA 12404SA 12405SA 12406SA 12407SA
2. AIR COMPRESSOR, FENCE, GATE, OVERHEAD DOOR
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

-----

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 7/21/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: CW4 Gerald Mitchell Date: 7/21/20

Signed: 

E-Mail: \_\_\_\_\_

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### GATES

**SITE AND BLDG #:** MD024-01

**MECHANIC  
SIGNATURE:**

**DATE:** 7/21/20

**LOCATION/RM #:**      **WO#** 12375      **ASSET #** 1459 1460

**START TIME:** 0900

**FINISH TIME:** 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS  (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/		
2	Notify affected personnel before performing PM (alarmed or security entrances).	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	/		
2	Check all locking devices. Lubricate as required.	/		
3	Inspect center gate support rollers and lubricate as required.	/		
4	Clean roller track of any debris.	/		
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	/		
6	Check for any obstructions that retard full swing or movement of the gate.	/		
7	Check that shrubs and trees are pruned clear of gate.	/		
8	Check hold open devices for proper operation. Lubricate as required.	/		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**