

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY051 Date of Visit: 8/23/21

Contractor Personnel on Site:

1. PATRICK BROWN 3. \_\_\_\_\_  
2. \_\_\_\_\_ 4. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 13999, 14021, 14022, 14050-14053, 14247, 14248,
  2. 14314, 14344, 14357, 14370, 14371, 14249
  3. ASSET#'S, 10043, 10066, 10069, 10044, 10045, 10067,
  4. 10068, 10063, 10079, 190917-, 288, 294, 299, 280-284, 295,
  5. 296, 279, 286, 301,
- 

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Patrick Brown Date: 8/23/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SGT ALEJANDRO Alcala Date: 8/23/21

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**LIGHTING, OUTSIDE**

SITE AND BLDG #: **NY051 BLDG1**

**mov,pov parking**  
**LOCATION/RM #:** **14021,** **ASSET #:** **10066,**  
**WO#:** **14344** **190917-294**

MECHANIC  
 SIGNATURE: 

DATE: **8/23/21**START TIME: **8am**FINISH TIME: **8:30am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	Schedule and coordinate work with operating personnel.	/	/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/	/	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect lighting contactor for pitting or arcing - report issues	✓	/	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓	/	no evidence of overheating
3	Check for proper light operation.	✓	/	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓	/	all function properly
5	Inspect light pole and mounting devices for deficiencies.	✓	/	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓	/	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**