

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD005 Date of Visit: 12/21/18

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 6761 MO, 6777 QT, 6798 SA, 6778 QT
2. Auto Gate, Grease Trap, Hot Water Pump, Expansion Tank, Fin Tube Radiator
3. Fan Coil, Overhead Vehicle, Exhaust System, Underfloor Vehicle Exhaust System
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Johnny W. Brown Date: 12/21/18

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Jason Gavin AFOS Date: 12/21/18

Signed: 

E-Mail: jason.d.gavin.ctr@mail.mil

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **GATES**

SITE AND BLDG #: MD 005MECHANIC
SIGNATURE: *[Signature]*DATE: 12/21/18LOCATION/RM #: Ext. Gate WO# 6761ASSET # 1456START TIME: 0900FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
		SPECIAL INSTRUCTIONS		
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.	/		
2	Review manufacturer's instructions.	/		
3	Schedule shutdown with operating personnel.	/		
4	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/		
5	This work should be scheduled at non-peak hours.	/		
6	Notify affected personnel before performing PM (alarmed or security entrances).	/		
7	Post "out of service" signs and/or barricades, as appropriate.	/		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	/		Entry Gate is in op
2	Check all locking devices. Lubricate as required.	/		
3	Inspect center gate support rollers and lubricate as required.	/		
4	Clean roller track of any debris.	/		
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	/		
6	Check for any obstructions that retard full swing or movement of the gate.	/		
7	Check that shrubs and trees are pruned clear of gate.	/		
8	Check hold open devices for proper operation. Lubricate as required.	/		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	/		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: