

## CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

1. _____	3. _____
2. _____	4. _____

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

---

## CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: Yandon Johnson

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: \_\_\_\_\_

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**FAN COIL UNIT/ DUCTLESS MINI SPLIT**

SITE AND BLDG #: **PA209-02**

MECHANIC  
 SIGNATURE: 

DATE: 3/20/2019

LOCATION/RM #: **WO# 7997**      ASSET # **5200-5202**      START TIME: 8:00 AM      FINISH TIME: 5:00 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule shutdown with operating personnel, as needed.	✓		
3	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Check fan blades for dust buildup and clean if necessary.	✓		
2	When applicable, check fan blades and moving parts for cracks and excessive wear.	✓		
3	Tighten all electrical connectors to proper torque as needed.	✓		
4	Check that the fan runs properly in all speeds as applicable.	✓		
5	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary. Check felt, repair or replace as necessary.	✓		
6	Check damper actuators and linkage for proper operation as applicable. Adjust linkage on dampers if out of alignment.	✓		
7	Lubricate mechanical connections of dampers sparingly as applicable.	✓		
8	Check the valve(s) for signs of leakage and proper operation. If leak is detected, submit a UE.	✓		
9	Clean coils by brushing, blowing, vacuuming, or pressure washing.	✓		
10	Check coils for leaking, tightness of fittings.	✓		
11	Use fin comb to straighten coil fins as needed.	✓		
12	Check belts for wear and cracks, adjust tension or alignment as applicable. Replace belts when necessary.	✓		
13	Check rigid couplings for alignment on direct drives, and for tightness of assembly	✓		
14	Vacuum interior of unit.	✓		

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
15	Check filter door for proper gasketing and air leaks. Correct as necessary.	✓		
16	Change the filter as needed with the correct size and type filter.	✓		
17	Insure that drain(s) are clear and running.	✓		
18	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:** One mini Split unit has bad Asset #5200

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**DDC CONTROLLER**

SITE AND BLDG #: **PA209-02**MECHANIC  
SIGNATURE:

DATE: 3/20/2019

LOCATION/RM #:	WO#	7997	ASSET #	5273/5293	START TIME:	8:00 AM
----------------	-----	------	---------	-----------	-------------	---------

FINISH TIME: 5:00 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Read and understand the manufacturer's instructions before making any adjustments or calibrations.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Obtain username and password for login. If not available, contact appropriate company manager to obtain access.	✓		
2	Login into system, check for any alarms currently on system. Make necessary repairs to correct alarms back to normal state.	✓		
3	Check physical condition of the device. Shut off power to the unit. Vacuum any remaining dust. Turn power back on to the unit.	✓		
4	Check electrical power connections including incoming line voltage.	✓		
5	Check all fuses for evidence of heating or weakening.	✓		
6	Check inputs and outputs on DDC/PLC check input and output wiring connections for tightness very carefully.	✓		
7	If applicable, check relays for burnt contact points.	✓		
8	Check all point labels are correct and up to date, if applicable.	✓		
9	Check all plug connections in the panel to ensure the plugs are fully seated.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

**Additional Notes:**