

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **DOOR KEYPAD / CARD READER**

**SITE AND BLDG #:** WV035-01


**MECHANIC SIGNATURE:** Mike Merchant **DATE:** 23 Jul 19

**LOCATION/RM #:**

**START TIME:** 2:30 pm **FINISH TIME:** 3:30 pm

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
WV035-01	9994	7887					J-1502000-54 1-pc Key pad entrance pad	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS  (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPL. IN ACTION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If applicable, test the controls for communications to the monitoring center. Inspect key pad for sticking keys and LED lights proper operation.	✓		Completed. See com
2	Check power supplies. Clean keys and pad with a quick dry electrical cleaner. Wipe unit down	✓		
3	Inspect and test the operation of device. -Observe unit in use	✓		
4	Ensure proper protection of all visible wiring and conduits	✓		

5	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles) Any deficiencies found open a CM work order in Maximo and quote will be provided for CM repairs. Notate in note Column		
---	--	---	--

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency. To be performed by: General Maintenance Worker **Additional Notes:**