

Additional Funding Request

Submitted: 08/02/2022

VA050	CSS 1864 WO 18692			
Description of Repairs	Labor and materials to replace (1) axial fan on AHU #1.			
Original SC Investigative Diagnosis	\$160			
Diagnosis: Initial Work Order	AHU#1 is shutting down due to VFD cooling fan has failed			
Explanation of Additional Costs for Repairs	N/A			
Additional Material Cost to Perform Repairs	Materials: \$ 94.60			
	ITEM	QUANTITY	UNIT PRICE	TOTAL
	Materials (See attached detail)	1	94.60	94.60
Additional Labor Cost to Perform Repairs	Labor: \$320 Labor \$80/ hr x 4			
Total Cost of Repair	\$574.60			



WORK ESTIMATE

CSS #:

1864

Work Order #:

18692

Emergency

Urgent

X

Routine

Company Name:	Tidewater, Inc.	Facility ID:	VA050
Contractor POC:	Adam Colopy		
Telephone No:	740-819-6207	Building/Location; (e.g., Classroom/Room #)	
E-Mail Address:	adam.colopy@tideh2o.net		
Assigned Technician(s):	Will Schultz		

DESCRIPTION of WORK and EXPLANATION for REPAIRS or REPLACEMENT

Labor and materials to replace (1) axial fan on AHU #1.

LABOR/MATERIAL		MATERIAL/ SUB UNIT DOLLAR AMOUNT	LBR/HR \$80	LINE ITEM TOTAL DOLLAR AMOUNT
ITEM	QUANTITY			
Diagostic			2	\$160.00
Axial Fan	1	\$94.60		\$94.60
Labor			4	\$320.00
SUB-TOTAL COSTS:		Materials Total	\$94.60	Labor \$480.00
TOTAL			\$574.60	

From: Jim Prillaman

Sent: Tuesday, July 26, 2022 4:03 PM

To: william.schultz@tidhuo.net

Subject: Franklin Control Panel Cooling Fan.

Will,

We are pleased to offer the following cooling fan for a Franklin CI-007-P4 control panel. Please note that Franklin has changed to the following part number.

One (1) Franklin # 77026296005 axial fan.....\$75.00 ea.

Prices are FOB Shipping Point. Freight charges have not been included.

Franklin currently has a couple of the axial fans in stock at their Oregon warehouse.

Jim Prillaman

Jim Prillaman

Prillaman Systems LLC

Direct (804) 821-6805 | Fax (804) 798-2861

10025 Lickinghole Rd. Ashland, VA 23005

jimp@prillamanllc.com.