

Additional Funding Request

Submitted: **07/26/2022**

MD013 Emergency Water leaking	CSS 1828 WO#18689			
Description of Repairs	S&S dispatched a plumber on 7/22, where we found a floor drain overflowing. We snaked until the line was clear and the water went back down. On 7/25 CMI called back letting us know there was some new water on the floor possibly coming from behind the wall. After further investigation, making an access panel, we found 2 spot that are leaking. S&S will replace the angle valve behind the woman's left sink. Also, replace the leaking Fernco coming from a sink drain and then install an access panel on the wall.			
Original SC Investigative Diagnosis	\$600.00			
Diagnosis: Initial Work Order	EMERGANCY 2nd floor bathrooms are overflowing.			
Explanation of Additional Costs for Repairs	N/A			
Additional Material Cost to Perform Repairs	Materials: \$649.51			
	ITEM	QUANTITY	UNIT PRICE	TOTAL
	Parts see detail in attached	1	\$649.51	\$649.51
Additional Labor Cost to Perform Repairs	Labor: \$800.00 8 hours each/Plumbing Rate \$100.00 per hour = \$800.00			
Total Cost of Repair	\$2,049.51			