

## Tina Lee

---

**From:** Richard Hicks  
**Sent:** Monday, May 9, 2022 1:54 PM  
**To:** Augustin, Kenneth P CIV USARMY 99 RD (USA); nathan.l.rigney.ctr@army.mil; Tina Lee; Patrick Donovan  
**Cc:** Devlin, Thomas J CIV USARMY CENAP (US)  
**Subject:** MD013 Chiller is in Service UPDATE

Ken, Nathan, Team,  
MD013 Chiller is ready to run once outdoor air temperature get a little higher outside . We had issues getting into building automation -had to repower the system after a few attempts we were able to Log in . We manually lowered the Discharge air set point, and the chiller came online as intended.  
Air handlers discharge air temp is set at 70 degrees . That's where we found it . Change over complete .

Thanks,  
Rick

Rick Hicks  
Project Manager Region 5  
CMI Management Inc.  
5285 Shawnee Road Suite #510  
Alexandria,VA 22312  
703-738-5301  
Richard.Hicks@cmimgmt.com