

Date: 11-8-23

Region: 4A

FAC ID: PA035

CSS No.: 95601

Maximo WO No.: 14290

Asset #:

Priority: 3



**Original Work Request:**

There is no power to the Reznor heater in the drill hall. This can be addressed when the tech is on site November 6-8 when he is on site to do PMs.

**Description of Repairs Needed:**

Replaced fuses and replaced belt for blower motor that was out of adjustment. Heater continues to trip breaker and it was determined that the motor needs replacing. Proposal to replace and install new motor.

Labor:	Labor Hrs	Labor Rate	Total
Tech (1)	4	\$ 100.00	\$ 400.00
			\$ -

Material List:	Quantity	Cost	Total
Motor (Marathon - 5KCR49SN0150X)	1	\$ 569.26	\$ 569.26
Freight	1	\$ 75.00	\$ 75.00
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

**PM WO History:**

--

**Estimate Summary:**

Labor	Material	Equipment
\$400.00	\$644.26	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$1,044.26	\$125.31	\$62.66	\$1,232.23