



P.O. Box 119 • Altavista, VA 24517 • 24 Hour Service: 800.789.7199 • Fax: 888.722.2712 • MooresElectric.com

Proposal

February 11, 2020

Quotes are valid for 30 days.

USARC - VA # 011
1821 Industry Street
Culpeper VA 22701
Email

tina.lee@tideh2o.net

Contact Name Tina Lee & Adam Colopy
Telephone 0.00
Cell Phone 614-623-9569

DESCRIPTION OF EQUIPMENT:

Boiler #1
Aerco/ MLX454H/ Serial#: 454-08-0222

DESCRIPTION OF PROBLEM:

Moore's technician on site accessed mechanical room and found boiler temperature reading at 120 degrees with fault codes on communication board. Main floor drain is clogged. High leaving water and low water temp safety switches were both closed and not in alarm. Began testing boiler pump operations and water pressure. Found all water pressure gauges at 0 psi with make-up water valve off. Entire system was empty with low water switch on boiler not working. Opened make up water valve and found no pressure difference in reducing valve. Bypassed and filled to 15 psi. Turned boiler on and monitored operations. Unit is running and heating at this time with e200 communication fault code. Advised contact to notify controls service company. Will need a new low water safety switch, high water safety switch, 3/4 pressure reducing valve and miscellaneous install parts. Will need to recheck for leaks under heat exchanger as boiler was running empty. Additional time is needed for return trip after new parts are installed. Additional repairs may be needed.

DESCRIPTION OF REPAIRS:

Moore's is proposing to return to site. Will remove and install new high and low water safety switches, along with a new pressure reducing valve. Once completed with installation of those parts, will also need to check for any leaks under heat exchanger. Will also ensure proper operation of boiler.

Customer is responsible for any and all restocking charges that apply should the quote be cancelled after Moore's has received approval.

MATERIAL, EQUIP OR PARTS

	Quantity	Sell price
High Water Level Switch	1.00	\$ 287.96
Low Water Safety Switch	1.00	\$ 265.26
Pressure Reducing Valve	1.00	\$ 173.03
Miscellaneous	1.00	\$ 63.60
Shipping	1.00	\$ 102.00
Truck Fee	1.00	\$ 55.00
Material Total		\$ 946.85

LABOR ITEMIZED

Labor - One Man	19	\$ 120.00	Labor	\$ 2,280.00
		Labor Total		\$ 2,280.00

Thank you for your business. If you have any questions or concerns, please feel free to contact us via telephone or quotes@mooreselectric.com

Materials	\$ 946.85
Labor	\$ 2,280.00
TOTAL	\$ 3,226.85

Robert Lowery, Changeout Estimator 434-309-2591
Amy Hockaday, Estimator 434-309-2569
James Davis, Estimator 434-309-2568
Adam Barker, Estimator 434-369-3514
Jared Underwood, Estimator 434-306-2446

Approved by: _____

Standard Terms and Conditions

Payments past 30 days are subject to 1.5% monthly service charge on unpaid balance. Additional charges for payments made through credit cards may apply. Late payments sent to collections or legal process the purchaser agrees to pay all costs, expenses, and reasonable attorney fees.