



June 2022 Annual Inspection & Load Test

Prepared for:




**United States Army Reserve Center White Plains,
MD**

4600 Fox Tail Place
White Plains, MD 20695

on




7/6/2022

Table of Contents




		 High	 Med	 Low	Section
Work Order		0	0	0	1.0
Inspection - <i>303 Workbay</i>	Cranes: #1 - 63265	1	0	0	2.0
Load Test - <i>303 Workbay</i>	Cranes: #1 - 63265	0	0	0	3.0

Overview

Breakdown by Form

Form Type	 High	 Med	 Low	# Forms
Inspection	1	0	0	1
Load Test	0	0	0	1
Work Order	0	0	0	1
Overall:	1	0	0	3

Breakdown by Location

Location	 High	 Med	 Low	# Forms
Not Specified	0	0	0	1
303 Workbay	1	0	0	2
Overall:	1	0	0	3

Breakdown by Asset

Asset Type	 High	 Med	 Low	# Assets
Cranes	1	0	0	1
Overall:	1	0	0	1



Foley Material Handling Company, Inc.
11351 Virginia Crane Dr.
Ashland, VA 23005
(855) 202-5999

Work Order

United States Army Reserve Center
White Plains, MD
4600 Fox Tail Place
White Plains, MD 20695

Performed By: Larry Coker
Date Completed: 06/29/2022

FolderID: 2604
FormID: 13920536

Priorities Found:

Inspection Work Order

- | | |
|---|-------------------|
| 1. Customer Name | |
| <i>United States Army Reserve Center - Region 2 - CMI</i> | |
| 2. Address | |
| <i>4600 Fox Tail Place
White Plains, MD 20695</i> | |
| 3. Contact | |
| <i>Patrick Donovan / Dave Goodman / Nathan Rigney</i> | |
| 4. Phone Number | |
| <i>C: 301-821-6355 / C: 202-498-6753 / C: 540-333-0154</i> | |
| 5. Lift Type (if required) | |
| <i>FMH 20' Scissors Lift</i> | |
| 6. Call Ticket # | |
| <i>20106</i> | |
| 7. Purchase Order# | |
| <i>CSS# 833 W/O# 17787</i> | |
| 8. Start Date | 06/29/2022 |
| 9. Completion Date | 06/29/2022 |
| 10. Information/Remarks | |
| <i>June 2022 annual inspection and load testing of cranes and hoists.</i> | |
| 11. Special Notes | |
| <i>E-mail invoice: Richard.Hicks@cmimgmt.com</i> | |

Signatures

- | | | |
|--------------------------|---|--------------------|
| 12. Inspector/Technician |  | Larry Coker |
| 13. Customer Contact | | Rick Hicks |

Foley Material Handling disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Foley Material Handling. Foley Material Handling shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

A handwritten signature in black ink, consisting of stylized letters that appear to be 'R', 'L', and 'K'.



Foley Material Handling Company, Inc.
11351 Virginia Crane Dr.
Ashland, VA 23005
(855) 202-5999

Inspection

United States Army Reserve Center White Plains, MD
4600 Fox Tail Place
White Plains, MD 20695

FolderID: 2604
FormID: 13920537



Cranes

Completed by: Larry Coker on 06/29/2022

Location: 303 Workbay

Equipment Number: #1

Crane Serial Number: 63265

Status: In Service

Type:

SGTR

Crane Manufacturer: Williamson & Wilmer (Deshazo)

Trolley Configuration : Main Trolley

Hoist Configuration: Main Hoist

Control Type: Pendant

Rated Load: 10 Tons

Voltage: 460V-3Ph-60Hz

Main Hoist Size: 10mm

Main Hoist Construction: Wire Rope

Main Hoist Parts: 6

Main Hoist Serial: 164472

Main Hoist Manufacturer: Detroit

Priorities Found: ● 1 - High ● 61 - Good

Inspection Type

● 1. Frequency Annual

Historical Records

● 2. Monthly Inspection Reports Satisfactory

● 3. Periodic Inspection Satisfactory

● 4. Preventive Maintenance Satisfactory

● 5. Load Test Faulty

■ 1. No load test records are on file. Suggest conducting a load test and filing appropriately.

Resolved: (06/29/2022)



Runways & Supporting Structure

● 6. Foundations/Anchorages Satisfactory

● 7. Runway/Support Satisfactory

● 8. Runway Stops & Bumpers Satisfactory

● 9. Runway Rails Satisfactory

● 10. Rail Splicing Satisfactory

● 11. Rail Attachment Satisfactory

Bridge Components

● 12. Rated Load Markings Satisfactory

● 13. Directional Markings Satisfactory

● 14. Girders/Structure Satisfactory

● 15. Bolts & Rivets Satisfactory

● 16. Guards/Covers Satisfactory

● 17. Gears & Gear Boxes Satisfactory

Foley Material Handling disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Foley Material Handling. Foley Material Handling shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

● 18. Brakes	Satisfactory
● 19. Drive Shaft	Satisfactory
● 20. Motors	Satisfactory
● 21. End Trucks	Satisfactory
● 22. Bridge Wheels	Satisfactory
● 23. Bridge Bumpers	Satisfactory
● 24. Rail Sweeps	Satisfactory
● 25. Drop Lugs	Satisfactory
Main Trolley	
● 26. Frame / Structure	Satisfactory
● 27. Trolley Wheels	Satisfactory
● 28. Safety Lugs	Satisfactory
● 29. Trolley Gauge	Satisfactory
● 30. Trolley Rails	Satisfactory
● 31. Rail Sweeps	Satisfactory
● 32. Bumpers	Satisfactory
● 33. Stops	Satisfactory
● 34. Guards/Covers	Satisfactory
● 35. Drive Motors	Satisfactory
● 36. Brakes	Satisfactory
● 37. Drive Shaft	Satisfactory
● 38. Gears & Gear Boxes	Satisfactory
Main Hoist	
● 39. Wire Rope Condition	Satisfactory
● 40. Load Block	Satisfactory
● 41. Sheaves / Pocket Wheel - Upper / Lower	Satisfactory
● 42. Hook & Safety Latch	Satisfactory
● 43. Rope Drum & Grooves	Satisfactory
● 44. Upper Limit Switch	Satisfactory
● 45. Lower Limit Switch	Satisfactory
● 46. Motor Brake (Holding)	Satisfactory
● 47. Load Brake (Control)	Satisfactory
● 48. Hoist Motor	Satisfactory
● 49. Gears & Gear Boxes	Satisfactory
Electrical Equipment	
● 50. Runway Disconnect	Satisfactory
● 51. Runway Conductor Bar	Satisfactory
● 52. Collectors	Satisfactory
● 53. Bridge/Mainline Disconnect	Satisfactory
● 54. Festoon Systems (Bridge, Trolley & Pendant)	Satisfactory
● 55. Control Panels (Bridge, Trolley & Hoist)	Satisfactory
Pendant Controls	
● 56. Buttons	Satisfactory
● 57. Functions Identified	Satisfactory
● 58. Enclosure	Satisfactory
● 59. Pendant Cord	Satisfactory
● 60. Pendant Strain Relief	Satisfactory

Foley Material Handling disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Foley Material Handling. Foley Material Handling shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

● 61. Warning Label	Satisfactory
Miscellaneous	
● 62. Other	Satisfactory



Foley Material Handling Company, Inc.
11351 Virginia Crane Dr.
Ashland, VA 23005
(855) 202-5999

Load Test

United States Army Reserve Center White Plains, MD
4600 Fox Tail Place
White Plains, MD 20695

FolderID: 2604
FormID: 13920539



Cranes

Completed by: Larry Coker on 06/29/2022

Location: 303 Workbay

Equipment Number: #1

Crane Serial Number: 63265

Status: In Service

Type:	SGTR
Crane Manufacturer:	Williamson & Wilmer (Deshazo)
Trolley Configuration :	Main Trolley
Hoist Configuration:	Main Hoist
Control Type:	Pendant
Rated Load:	10 Tons
Voltage:	460V-3Ph-60Hz
Main Hoist Size:	10mm
Main Hoist Construction:	Wire Rope
Main Hoist Parts:	6
Main Hoist Serial:	164472
Main Hoist Manufacturer:	Detroit

Priorities Found: ● 3 - Good

Pre-Test Results

● 1. Pre-Test Inspection Results **Pass**

Load Test Results

2. Rated Load **20000 lbs**

3. Proof Load **21000 lbs**

Post-Test Results

● 4. Load Test Results **Pass**

● 5. Post-Test Inspection Results **Pass**

Foley Material Handling disclaims all warranties, both express and implied, relating to the information, reports, opinions and analysis disclosed to the Customer by Foley Material Handling. Foley Material Handling shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

Printed on 07/06/2022

Powered by INSPECTALL

3.0