CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 4/19/21

Contractor Personnel on Site:

1. PATRICK BROWN
2. _____
3. _____
4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 12343 , 12452 , 12479 , 12480 , 12492 , 12500 , 12344 , 12345 ,
2. 12346 , 12481 , 12501 , 12502
3. ASSET#'S , 10563 , 10612 , 10626 , 10627 , 10629 , 190917-, 435 , 436 ,
4. 437 , 453 , 450 , 421 , 456 , 454 , 461
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 4/19/21

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ammie Mearero Date: 4/19/21

Signed: _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
AIR COMPRESSOR

SITE AND BLDG #: NY067 BLDG2

MECHANIC SIGNATURE:

DATE: 4/19/21

LOCATION/RM #: BLDG2 **WO#** 12346 12434 **ASSET #** 10629

START TIME: 12pm **FINISH TIME:** 12:30pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE YES	TASK COMPLETE NO	NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
	SPECIAL INSTRUCTIONS			
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
	TO BE PERFORMED AT EACH INSPECTION SERVICE			
1	Perform a visual inspection of the air system, noting any obvious leaks or portions of the air distribution network that may be subject to physical damage.	✓		no obvious leaks or damage
2	Change compressor crankcase oil (annually).	✓		oil is new
3	Clean or replace air intake filter, as needed.	✓		filter is new
4	Check air dryer, automatic condensate drains, and air tank for proper operation. Manually blow down condensate tank if needed. Clean condenser coils and cover grills, if applicable.	✓		
5	Inspect oil separators for any sign of oil entering the system.	✓		no oil found in the system
6	Inspect belt alignment and condition. Adjust or replace belts as required. Belts should be replaced in complete sets.	✓		belts are in good condition
7	Check motor starter contactor - inspect contacts for pitting or arcing	✓		no pitting or arcing
8	Clean heat exchange surfaces.	✓		surfaces are clean
9	Check gauges to be in good condition	✓		gauges are in good condition
10	On two stage compressor, check intermediate pressure.			single stage
11	Test relief valves, replace if leaking . Do not readjust safety relief valves in the field.	✓		
12	Check cut in and cut out of compressor pressure controller, readjust if necessary for proper air pressure requirements. Do not exceed ASME maximum tank pressure.	✓		cut in and cut out are correct
13	Check to make sure belt guard is installed prior to putting air compressor back in service.	✓		belt gaurd is secured

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
14	Check if air compressor is running excessively or frequently cycling on and off (possible leaks).	✓		

Note: The technician shall perform any repairs identified during PM up to $250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding $250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.
To be perfomed by: General Maintenance Worker
Additional Notes: