CMI Management Inc.

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
MAKE UP AIR UNIT - HEATING/COOLING

SITE AND BLDG #: NY128 - 02   Motor Pool

MECHANIC SIGNATURE: *Christopher N Pothier* **DATE:** 9 - 30 - 19

LOCATION/RM #: Mech room **WO#** 5399 **ASSET #** 10874

START TIME: **FINISH TIME:**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
	SPECIAL INSTRUCTIONS			
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	X		
2	Schedule shutdown with operating personnel.	X		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	X		
	TO BE PERFORMED AT EACH INSPECTION SERVICE			
1	Check thermostat settings to ensure the cooling and heating system is operating correctly.	X		
2	Tighten all electrical connections and measure voltage and current on motors.	X		
3	Check filters and clean or replace as necessary.	X		
4	Lubricate all moving parts.	X		
5	Check and inspect the condensate drain in your central air conditioner, furnace and/or heat pump (when in cooling mode).	X		
6	Check controls of the system to ensure proper and safe operation. Check the starting cycle of the equipment to assure the system starts, operates, and shuts off properly.	X		
7	Clean evaporator and condenser air conditioning coils.	X		
8	Clean and adjust blower components to provide proper system airflow.	X		
9	Check all gas (or oil) connections, gas pressure, burner combustion and heat exchanger.	X		

Note: The technician shall perform any repairs identified during PM up to $250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding $250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be perfomed by: HVAC Technician

Additional Notes: